



Data Date: 8-Mar-13	Remaining Level of Effort	◆	◆ M.
Run Date: 8-Mar-13	Actual Level of Effort	■	
Finish Date: 2-Jul-15	Actual Work	■	
	Remaining Work	■	
	Critical Remaining Work	■	

San Mateo County Jail
Sundt|Layton
8-Mar-13 Update Schedule



Activity ID	Activity Name	Orig Dur	Start	Finish	D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A																											
					Gantt Chart Area																											
Bid Package #3 Piles & Rough Grading																																
BP03-330	Finalist Notification	0		8-Mar-13	◆ Finalist Notification																											
BP03-320	Return Contracts/Bonds/Insurance	3	8-Mar-13	12-Mar-13	■ Return Contracts/Bonds/Insurance																											
BP03-300	Board Package Due (3/6 Delayed to 3/20)	0		20-Mar-13	◆ Board Package Due (3/6 Delayed to 3/20)																											
BP03-340	Board Approval (Apr 9 BOS Mtg)	0		9-Apr-13	◆ Board Approval (Apr 9 BOS Mtg)																											
BP03-360	Drive Indicator Piles (TBD)	15	10-Apr-13	30-Apr-13	■ Drive Indicator Piles (TBD)																											
BP03-370	Procure Concrete Piles (6wks)	30	23-Apr-13	4-Jun-13	■ Procure Concrete Piles (6wks)																											
Bid Package #4 Design Build SEC/DEC																																
BP04-270	Bid Period	20	1-Mar-13 A	28-Mar-13	■ Bid Period																											
BP04-420	Final Addendum Issued	0		21-Mar-13	◆ Final Addendum Issued																											
BP04-280	Bids Due	0		28-Mar-13	◆ Bids Due																											
BP04-300	Bid Score & Review	9	29-Mar-13	10-Apr-13	■ Bid Score & Review																											
BP04-430	Interviews	2	9-Apr-13	10-Apr-13	Interviews																											
BP04-350	Finalist Notification	0		11-Apr-13	◆ Finalist Notification																											
BP04-340	Return Contract/Bonds/Insurance	8	12-Apr-13	23-Apr-13	■ Return Contract/Bonds/Insurance																											
BP04-360	Design SEC/DEC Systems	60	12-Apr-13	8-Jul-13	■ Design SEC/DEC Systems																											
BP04-310	Board Package Due	0		23-Apr-13	◆ Board Package Due																											
BP04-330	Board Approval (May 7 or 21 BOS Mtg)	0		21-May-13	◆ Board Approval (May 7 or 21 BOS Mtg)																											
BP04-410	HOK incorporate Const. Review comments	15	17-Jun-13	8-Jul-13	■ HOK incorporate Const. Review comments																											
Bid Package #5 Found., Structure, Elevator, Site Utilities																																
BP05-120	Develop RFQ	9	22-Feb-13 A	13-Mar-13	■ Develop RFQ																											
BP05-150	County Attorney Review RFQ	7	14-Mar-13	22-Mar-13	■ County Attorney Review RFQ																											
BP05-110	Prepare Advertisement	2	25-Mar-13	26-Mar-13	Prepare Advertisement																											
BP05-130	County Attorney Review Advertisement	7	27-Mar-13	4-Apr-13	■ County Attorney Review Advertisement																											
BP05-140	Advertise	10	5-Apr-13	18-Apr-13	■ Advertise																											
BP05-160	RFQ Period	20	5-Apr-13	2-May-13	■ RFQ Period																											
BP05-170	RFQ Due	0		2-May-13	◆ RFQ Due																											
BP05-180	RFQ Score & Review	5	3-May-13	9-May-13	■ RFQ Score & Review																											
BP05-210	Notice of Pre-Qualified Respondents Posted (Shortlist)	0		9-May-13	◆ Notice of Pre-Qualified Respondents Posted (Shortlist)																											
BP05-190	Prepare Bid Documents / RFP	5	10-May-13	16-May-13	■ Prepare Bid Documents / RFP																											
BP05-200	County Attorney Review Bid Documents / RFP	5	10-May-13	16-May-13	■ County Attorney Review Bid Documents / RFP																											
BP05-380	Structural RFP	51	10-May-13	23-Jul-13	■ Structural RFP																											
BP03-421	Structural Package (Conc & Superstructure) Issued for Permit	0		16-May-13	◆ Structural Package (Conc & Superstructure) Issued for Permit																											
BP03-423	Plan Check response	15	17-May-13	7-Jun-13	■ Plan Check response																											
BP05-230	BP#5 Found/Struct Issue Bid Documents / RFP	0		23-May-13	◆ BP#5 Found/Struct Issue Bid Documents / RFP																											
BP05-250	Foundations/Structure Bid Period	15	3-Jun-13	21-Jun-13	■ Foundations/Structure Bid Period																											
BP05-220	Pre Bid Meeting	3	10-Jun-13	12-Jun-13	Pre Bid Meeting																											
BP03-424	Structural Incorporate Bldg. Dept. Comments	5	10-Jun-13	14-Jun-13	■ Structural Incorporate Bldg. Dept. Comments																											
BP03-425	Resubmit w/ Face-to-Face Page Turn Mtg w/ plan checker	2	13-Jun-13	14-Jun-13	Resubmit w/ Face-to-Face Page Turn Mtg w/ plan checker																											
BP05-400	Final Addendum Issued	0		14-Jun-13	◆ Final Addendum Issued																											
BP05-290	Foundations/Structure Bids Due	0		21-Jun-13	◆ Foundations/Structure Bids Due																											
BP05-300	Review	2	24-Jun-13	25-Jun-13	Review																											
BP05-330	Return Contract/Bonds/Insurance	5	24-Jun-13	28-Jun-13	■ Return Contract/Bonds/Insurance																											
BP05-320	Board Package Due	0		28-Jun-13	◆ Board Package Due																											
BP05-340	Board Approval (July 9 or 23 BOS Mtg)	0		23-Jul-13	◆ Board Approval (July 9 or 23 BOS Mtg)																											
BP05-350	Site Utilities Procurement	15	24-Jul-13	13-Aug-13	■ Site Utilities Procurement																											
BP05-310	Concrete Procurement/Foundations/Structure Shops & Approval	24	24-Jul-13	26-Aug-13	■ Concrete Procurement/Foundations/Structure Shops & Approval																											
BP05-390	Structural Steel Procurement	85	24-Jul-13	20-Nov-13	■ Structural Steel Procurement																											
Bid Package #6 Balance of Project																																
BP06-120	Develop RFQ	20	8-Mar-13	4-Apr-13	■ Develop RFQ																											
BP06-150	County Attorney Review RFQ	10	5-Apr-13	18-Apr-13	■ County Attorney Review RFQ																											

